Project  Resolution #070102 (Splost 2)  Recreational Facilities and Equipment Public Safety Facilities Roads, streets and bridge purposes Courthouse	Year Approved 2002	Original Estimated Project Amount  \$2,000,000.00 \$2,000,000.00 \$3,500,000.00 \$1,500,000.00	Current Estimated Project Amount  \$597,853.00 \$597,853.00 \$448,389.00	Amount Expended Current Year \$2,024.00 \$5,004.00	Amount Expended Prior Years \$433,163.00 \$545,248.00 \$1,117,661.00 \$404,784.00	Estimated Percent of Completion 73% 92% 107% 90%	<del></del>
Public Safety Facilities Roads, streets and bridge purposes		\$2,000,000.00	\$597,853.00 \$1,046,242.00	\$5,004.00	\$545,248.00 \$1,117,661.00	92° 107	% % 3
Courthouse County Commmissioners Annex		\$1,500,000.00	\$448,389.00 \$298 926 00		\$404,784.00 \$217.172.00	90% 73%	8

Debt Service	City of Woodland	City of Talbotton	Town of Junction City	Town of Geneva	Courthouse	Recreational Facilities and equipment	Public Safety Facilities	Roads, streets and bridge purposes	Resolution #070107 (Splost 3)	Project			
				•					2008	Approved	Year		
	\$100,000.00	\$100,000.00	\$100,000.00	\$100,000.00	\$1,600,000.00	\$400,000.00	\$400,000.00	\$1,200,000.00		Amount	Project	Estimated	
\$56,384.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$458.00	\$15,061.00			Year	Current	Expended	Amount
\$989,670.00	\$77,866.00	\$77,866.00	\$77,866.00	\$77,866.00	\$0.00 \$1,109,737.00	\$116,695.00	\$188,369.00	\$684,829.00		Years	Prior	Expended	Amount
	78%	78%	78%	78%	69%	29%	51%	57%		Completion	Percent of	Estimated	_
	2021	2021	2021	2021	2019	2021	2021	2019		Date	Completion	Estimated	

City of Woodland	City of Talbotton	Town of Junction City	Town of Geneva	Public safety facilities	Recreational Facilities and equipment	Roads, streets, and bridge purposes	Jail Construction	Resolution #070114 (Splost 4)	Project		
								2008	Approved	Year	
\$100,000.00	\$100,000.00	\$100,000.00	\$100,000.00	\$400,000.00	\$1,200,000.00	\$800,000.00	\$1,200,000.00		Amount	Project	Estimated
\$12,180.00	\$12,180.00	\$12,180.00	\$12,181.00	\$26,628.00	\$0.00	\$88.00	\$39,077.00		Year	Current	Amount Expended
\$26,237.00	\$26,237.00	\$26,236.00	\$26,236.00	\$4,002.00	\$0.00	\$0.00	\$0.00		Years	Prior	Amount Expended
38%	38%	38%	38%	8%	0%	0%	3%		Completion	Percent of	Estimated
2020	2020	2020	2020	2020	2020	2020	2020		Date	Percent of  Completion Completed	Estimated
N <sub>o</sub>	N <sub>o</sub>	N <sub>o</sub>	N <sub>o</sub>	No	No	No	N O		This Year	Completed	Project

,